

PRODUKTIONSOVERSIGT

Id	Opgavenavn	Varighed	Startdato	Slutdato	Gantt chart grid																											
					april 2018							maj 2018							juni 2018													
					13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	01	02	03	04	05	06	07	08	09
1	Ryparken	275 dage	ma 12-06-17	fr 29-06-18																												
2	Indretning af byggeplads	5 dage	ma 26-06-17	fr 30-06-17																												
3	Blok 1,1	95 dage	ma 12-06-17	fr 20-10-17																												
10	Blok 1,2	80 dage	ma 24-07-17	fr 10-11-17																												
17	Blok 2	70 dage	ma 14-08-17	fr 17-11-17																												
24	Blok 3	68 dage	ma 11-09-17	on 13-12-17																												
31	Blok 5	65 dage	ma 09-10-17	fr 05-01-18																												
38	Blok 4	65 dage	ma 06-11-17	fr 02-02-18																												
45	Blok 6	65 dage	ma 04-12-17	fr 02-03-18																												
52	Blok 7	65 dage	ma 01-01-18	fr 30-03-18																												
59	Blok 9	65 dage	ma 29-01-18	fr 27-04-18																												
66	Blok 8	65 dage	ma 26-02-18	fr 25-05-18																												
73	Blok 10	65 dage	ma 26-03-18	fr 22-06-18																												
74	Opsætning af stillads (inkl flyt overdækning)	20 dage	ma 26-03-18	fr 20-04-18																												
75	Nedrivning	5 dage	ma 16-04-18	fr 20-04-18																												
76	Tømmerarbejder	17 dage	ma 23-04-18	ti 15-05-18																												
77	Blikarbejder	5 dage	fr 11-05-18	to 17-05-18																												
78	Teglarbejder	11 dage	fr 18-05-18	fr 01-06-18																												
79	Nedtagning af stillads (inkl. flyt overdækning)	15 dage	ma 04-06-18	fr 22-06-18																												
80	Blok 11	50 dage	ma 23-04-18	fr 29-06-18																												
87	Afrigning af byggeplads	15 dage	ma 11-06-18	fr 29-06-18																												
88																																