

PRODUKTIONSOVERSIGT

Id	Opgavenavn	Varighed	Startdato	Slutdato	maj 2018														juni 2018														juli 2018													
					17		18		19		20		21		22		23		24		25		26		27																					
					f	l	s	m	t	o	t	f	l	s	m	t	o	t	f	l	s	m	t	o	t	f	l	s	m	t	o	t	f	l	s	m	t	o	t	f	l	s	m	t	o	t
1	Ryparken	275 dage	ma 12-06-17	fr 29-06-18																																										
2	Indretning af byggeplads	5 dage	ma 26-06-17	fr 30-06-17																																										
3	Blok 1,1	95 dage	ma 12-06-17	fr 20-10-17																																										
10	Blok 1,2	80 dage	ma 24-07-17	fr 10-11-17																																										
17	Blok 2	70 dage	ma 14-08-17	fr 17-11-17																																										
24	Blok 3	68 dage	ma 11-09-17	on 13-12-17																																										
31	Blok 5	65 dage	ma 09-10-17	fr 05-01-18																																										
38	Blok 4	65 dage	ma 06-11-17	fr 02-02-18																																										
45	Blok 6	65 dage	ma 04-12-17	fr 02-03-18																																										
52	Blok 7	65 dage	ma 01-01-18	fr 30-03-18																																										
59	Blok 9	65 dage	ma 29-01-18	fr 27-04-18																																										
66	Blok 8	65 dage	ma 26-02-18	fr 25-05-18																																										
73	Blok 10	65 dage	ma 26-03-18	fr 22-06-18																																										
80	Blok 11	50 dage	ma 23-04-18	fr 29-06-18																																										
81	Opsætning af stillads (inkl flyt overdækning)	20 dage	ma 23-04-18	fr 18-05-18	<div style="display: flex; justify-content: space-between; width: 100%;"> STI </div>																																									
82	Nedrivning	5 dage	ma 14-05-18	fr 18-05-18	<div style="display: flex; justify-content: space-between; width: 100%;"> NEDRIV </div>																																									
83	Tømmerarbejder	15 dage	ma 21-05-18	fr 08-06-18	<div style="display: flex; justify-content: space-between; width: 100%;"> TØM </div>																																									
84	Blikarbejder	5 dage	ma 04-06-18	fr 08-06-18	<div style="display: flex; justify-content: space-between; width: 100%;"> BLIK </div>																																									
85	Teglarbejder	10 dage	ma 04-06-18	fr 15-06-18	<div style="display: flex; justify-content: space-between; width: 100%;"> TEGL </div>																																									
86	Nedtagning af stillads (inkl. flyt overdækning)	15 dage	ma 11-06-18	fr 29-06-18	<div style="display: flex; justify-content: space-between; width: 100%;"> STI </div>																																									
87	Afrigning af byggeplads	15 dage	ma 11-06-18	fr 29-06-18	<div style="display: flex; justify-content: space-between; width: 100%;"> BTF </div>																																									
88																																														