

PRODUKTIONSOVERSIGT

Id	Opgavenavn	Varighed	Startdato	Slutdato	Gantt chart grid																														
					januar 2018							februar 2018							marts 2018							apr									
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
1	Ryparken	275 dage	ma 12-06-17	fr 29-06-18																															
2	Indretning af byggeplads	5 dage	ma 26-06-17	fr 30-06-17																															
3	Blok 1,1	95 dage	ma 12-06-17	fr 20-10-17																															
10	Blok 1,2	80 dage	ma 24-07-17	fr 10-11-17																															
17	Blok 2	70 dage	ma 14-08-17	fr 17-11-17																															
24	Blok 3	68 dage	ma 11-09-17	on 13-12-17																															
31	Blok 5	65 dage	ma 09-10-17	fr 05-01-18																															
38	Blok 4	65 dage	ma 06-11-17	fr 02-02-18																															
45	Blok 6	65 dage	ma 04-12-17	fr 02-03-18																															
52	Blok 7	65 dage	ma 01-01-18	fr 30-03-18																															
53	Opsætning af stillads (inkl flyt overdækning)	20 dage	ma 01-01-18	fr 26-01-18																															
54	Nedrivning	5 dage	ma 22-01-18	fr 26-01-18	NEDRIV																														
55	Tømmerarbejder	17 dage	ma 29-01-18	ti 20-02-18	TØM																														
56	Blikarbejder	5 dage	fr 16-02-18	to 22-02-18	BLIK																														
57	Teglarbejder	11 dage	fr 23-02-18	fr 09-03-18	TEGL																														
58	Nedtagning af stillads (inkl. flyt overdækning)	15 dage	ma 12-03-18	fr 30-03-18	STI																														
59	Blok 9	65 dage	ma 29-01-18	fr 27-04-18																															
66	Blok 8	65 dage	ma 26-02-18	fr 25-05-18																															
73	Blok 10	65 dage	ma 26-03-18	fr 22-06-18																															
80	Blok 11	50 dage	ma 23-04-18	fr 29-06-18																															
87	Afrigning af byggeplads	15 dage	ma 11-06-18	fr 29-06-18																															
88																																			